



# ACOG Project Updates

May 2023

Stephen Mothena, PE – SCDOT Assistant Program Manager



## Projects in Design

### Anderson County:

- Intersection Improvements – US 76 (Clemson Highway) at S-60 (Welpine Road)
- Intersection Improvements – US 29 at S-146 (Bowlan Road) and S-133 (Old Williamston Road) near Anderson Jockey Lot
- Corridor Improvements – US 178 from Pickens County Line to S-58 (Rogers Road/Levi Smith Road)
- Intersection Improvements – SC 28 at SC 185 (Due West Highway)

### Cherokee County:

- Intersection Improvements – SC 150 (Limestone Street and Pacolet Highway) at S-111 (East O'Neal Street)

### Oconee County:

- Intersection Improvements – S-37/S-65 (JP Stevens Road) at West Cherry Road and Martin Creek Road
- Intersection Improvements – SC 24 (West Oak Highway) at SC 182 (Oakway Road)/S-116 (Oak Creed Road)
- Intersection Improvements – SC 59 at SC 182 and SC 243


### Pickens County:

- Corridor Improvements – US 178 from GPATS Boundary to Anderson County Line




# US 76 (Clemson Hwy) at S-60 (Welpine Rd) – Anderson County

- Project proposes to improve intersection operations through the relocation of Welpine Rd, adding turn lanes, a traffic signal, and a loon for turn movements.
- In ROW acquisition
  - Anticipated completion is Summer 2023
- Construction Plans undergoing QC/QA review process
- Construction to start in Winter 2023
  - Increased construction funding to \$5.25M




# US 29 at Bowlan Rd and Old Williamston Rd – Anderson County

- Project proposes to improve intersection operations and safety through relocating Bowlan Rd, constructing a roundabout, and installing a traffic signal at the US 29 intersection into the Jockey Lot.
- Currently in ROW phase
  - ROW funding = \$1.3M
- Construction to start in Fall 2024
  - Construction funding = \$6.5M



# US 178 Reconstruction (Pickens County Line to S-58) – Anderson County




- Project proposes to provide pavement and shoulder improvements along the US 178 corridor.
- Project length = 7.4 miles
- In ROW acquisition
  - ROW funding = \$46K
- Construction to start in Spring 2024
  - Construction funding = \$9M
- Combined Letting with US 178 Reconstruction project in Pickens County




# SC 28 @ SC 185 (Due West Hwy) – Anderson County

- Project proposes to improve intersection operations and safety through realigning SC 185 into a T-intersection at SC 28.
- In preliminary design (in-house)
- ROW acquisition to start in Winter 2023
  - ROW funding = \$200K
- Construction to start in Winter 2024
  - Construction funding = \$1M



# SC 150 (S Limestone St/Pacolet Hwy) at S-111 (E O'Neal St) – Cherokee County

- Project proposes to improve intersection operations and safety.
- Presented three alternatives to City of Gaffney council to determine preference
  - Shoulder widening
  - Roundabouts\*\*\*
  - Realigning SC 150 to create one intersection
- Prioritized long term intersection performance and safety with lesser impacts



## Current Programmed Funding

• Preliminary Engineering	\$500,000
• Right of Way	\$250,000
• Utility	\$100,000
• <u>Construction</u>	<u>\$650,000</u>
• Total	\$1,500,000

## Alternatives Costs

### Alt 1 – Shoulder Widening

• Prelim Eng.	\$500,000
• Right of Way	\$250,000
• Utility	\$100,000
• <u>Construction</u>	<u>\$2,350,000</u>
• Total	\$3,200,000

### Alt 2 – Roundabouts

• Prelim Eng.	\$900,000
• Right of Way	\$1,300,000
• Utility	\$500,000
• <u>Construction</u>	<u>\$7,300,000</u>
• Total	\$10,000,000

### Alt 3 – SC 150 Realignment

• Prelim Eng.	\$650,000
• Right of Way	\$2,000,000
• Utility	\$300,000
• <u>Construction</u>	<u>\$4,150,000</u>
• Total	\$7,100,000






# S-37/S-65 (JP Stevens Rd) at W Cherry Rd and Martin Creek Rd – Oconee County

- Project proposes to improve intersection operations and safety through revising the geometry and adding turn lanes.
- In preliminary design
  - Revised design to reduce ROW and RR impacts
  - Railroad coordination
- ROW acquisition to start in Winter 2023
  - ROW funding = \$500k
- Construction to start in Winter 2024
  - Construction funding = \$1.5M




# SC 24 (W Oak Hwy) at SC 182/S-116 – Oconee County

- Project proposes to improve intersection operations and safety by reconfiguring the intersection.
  - Remove excess pavement
  - Install new pavement markings
- Based on feedback from public, project redesigned with a more efficient scope.
- Construction Plans undergoing QC/QA review process
- No New ROW needed
- Construction to start in Winter 2023
  - Construction funding = \$1.85M
  - Anticipate moving excess funding to other Fairplay project




# SC 59 at SC 182/SC 243 – Oconee County

- Project proposes to improve intersection operations and safety by realigning SC 59 and SC 182 to create separate T-intersections.
- Construction Plans undergoing QC/QA review process
- In ROW acquisition
  - ROW funding = \$306K
- Construction to start in Winter 2023
  - Construction funding = \$2.5M
  - Anticipate moving excess funding from other Fairplay project to this project based on engineer's estimate.



# US 178 Reconstruction (GPATS Boundary to Anderson County Line) – Pickens County



- Project proposes to provide pavement and shoulder improvements along the US 178 corridor.
- Project length = 3.8 miles
- In ROW acquisition
  - ROW funding = \$98K
- Construction to start in Spring 2024
  - Construction funding = \$4M
- Combined Letting with US 178 Reconstruction project in Anderson County



# Projects in Construction

## Cherokee County:

- Resident Construction Engineer = Marc Mathis
  - 864-489-5760
  - [MathisMW@SCDOT.org](mailto:MathisMW@SCDOT.org)
- Intersection Improvements – S-61 (Old Post Road) Corridor, at SC 11 and at S-81 (Hyatt Street)
  - Contractor = Reeves Construction Co.
  - Anticipated completion date = June 30, 2024
  - Currently working through clearing and grubbing and utility relocations
    - One of two power utility relocations complete
    - MOA approval needed for waterline relocations
- Gaffney T-Bridge Improvements (TAP)
  - Contractor = Reeves Construction Co.
  - Current construction budget = \$3.5M
  - Work progressing on schedule
    - Contract completion date = Oct 31, 2023
  - Moment slabs and barriers = 85% complete
  - Bridge deck work to begin mid May



## Completed Projects

**Intersection Improvements – US 176 (Main Street) at SC 357 (Depot Street/Holly Springs Road) in the City of Campobello in Spartanburg**

- Substantial Work Completion Date = April 25, 2023
- Construction cost = \$884K



**Sidewalk Construction – S-1734 (North Randolph Avenue) from Dodd Street to McDowell Street in the City of Landrum in Spartanburg**

- Substantial Work Completion Date = December 21, 2022
- Construction cost = \$575K





## Questions?

### Contact Information:

Stephen Mothena, PE  
Assistant Program Manager – Upstate RPG  
Office – 803.737.1378  
Mobile – 803.409.9976  
Email – [MothenaSD@SCDOT.org](mailto:MothenaSD@SCDOT.org)

